

GOVERNMENT OF TELANGANA
ABSTRACT

I&CAD Dept.- RBLISP – Package No. 46 – Earth work excavation and forming embankment including construction of CM & CD works from Km 0.000 to Km 2.390 of Approach channel and Gravity canal from Km 4.420 to Km 11.050 of Rajiv Lift I in Makthal (M) – Claims on additional items represented by the Agency for an amount of Rs.16,87,21,720/- – Administrative Approval – Accorded – Orders – Issued.

=====

IRRIGATION AND CAD (PROJECTS-I) DEPARTMENT

G.O.MS.No. 151

Dated: 04/11/2015

Read the following:

1. From the Chief Engineer(Projects), Mahabubnagar, Lr.No. CE (P)/MBNR/RBLISP/P.46/2175, dated.15.02.2014 & 30.10.2014.
2. From the Chief Engineer(Projects), Mahabubnagar, Lr.No. CE (P)/MBNR/RBLISP/P.46/633, dated.25.06.2015 & 19.08.2015.

ORDER:

In the reference 1st read above, the Chief Engineer(Projects), Mahabubnagar has requested for taking up of Additional item of work through the existing Agency of Package No.46 M/s APR Constructions Limited, Hyderabad in order to enable to complete the work and to release water for total ayacut of 1,10,000 Acres.

2. In the reference 2nd read above, the Chief Engineer(Projects), Mahabubnagar has requested to accord administrative approval for the 3 Additional item of works taken up through the existing Agency of Package No.46 of Rajiv Bhima Lift Irrigation Scheme M/s APR Constructions Limited, Hyderabad for an amount of Rs.16,87,21,720/-.

3. The Government after careful examination of the proposal of the Chief Engineer(Projects), Mahabubnagar, hereby accord Administrative approval for the following Additional items of work taken up through the existing Agency of Package No.46 of Rajiv Bhima Lift Irrigation Scheme M/s APR Constructions Limited, Hyderabad.

1. Additional Item-1:

Sl.No.	Description	SSR	Amount in Rs. Lakhs
1	Under water excavation	2007-08	30061346
2	Controlled Blasting	2011-12	33688910
3	Excavation of Approach Channel	2007-08	2210277
4	Laying of pipes for diversion road at Kms.0.435	2008-09	1750000
5	Increase in length of Approach Channel	2007-08	2220106
		Total :	69930639
	Add Labour Cess @ 1%	1%	699306
	Grand Total		70629945

P.T.O.

//2//

2. Additional Item-2:

Sl.No.	Description	SSR	Amount in Rs. Lakhs
1	Controlled Blasting for top Quantity	2007-08	45634688
2	Increase in length of Approach Channel	2007-08	2676887
		Total :	48311575
	Add Labour Cess @ 1%	1%	483115
	Grand Total		48794690

3. Additional Item-3:

Sl.No.	Description	SSR	Amount in Rs. Lakhs
1	Controlled Blasting from Km1.000 to Km 1.275	2007-08	41587090.00
2	Alignment change in gravity canal from Km 4.500 to Km 5.000	2012-13	7221905.65
		Total :	48808995.65
	Add Labour Cess @ 1%	1%	488089.96
	Grand Total		49297085.61

4. The Chief Engineer(Projects), Mahabubnagar shall take necessary action accordingly.

5. This order issues with the concurrence of Finance (W&P) Department, vide their U.O. No.6870/67/WP/A2/2015, dated.31.10.2015.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SHAILENDRA KUMAR JOSHI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer(Projects), Mahabubnagar
Copy to:
The Accountant General, T.S., Hyderabad.
The Director of Works & Accounts, Hyderabad.
The Finance (W&P) Dept.
The OSD to Minister for Irrigation.
The P.S. to Prl. Secretary for Irrigation.

//FORWARDED :: BY ORDER//

SECTION OFFICER